ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ 20

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
82)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ Technical Manager KRIDL ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 26-2-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-6-14 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 34 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. 8/21/7
83)	ಲೆ.ಟ್/ 34 ದಿವಸಕ್ಕೆ ಪ್ರಮಾಣ ಪತ್ರ ಕೊಟ್ಟಿದೆ ಹಾಗು ಸಾಲಿನ ಪಕ್ಕ ಲಿಕ್ವಿಡೇಟೆಡ್ ಡ್ಯಾಮೇಜ್ ವಿಧಿಸಲು ಮನವಿ ನಂ 21/7/14
84)	ಇದನ್ನು ಪ್ರತಿದಿನಕ್ಕೆ ರೂ 3400 ರಿಂದ ಗುಣಿಸಿ ಕೊನೆಗೆ ಸೆಕ್ಯೂರಿಟಿಯಲ್ಲಿ ರೂ 100 ನ್ನು ಕಡಿದು ಬಿಲ್ಲನ್ನು EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike, Dasarahalli Zone, Bangalore-57.
85)	ಎಇಇ(J2) ಸಮಪ್ಪ ಅಧಿಕಾರಿಯವರು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ EEದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXTENSION OF TIME

Name of the Work:	Drilling of borewells, Providing pump motor and servicing at Coconut Garden in Dasrahalli W.No.15
Job No:	015-14-000005
Work order No:	307/26.02.2014
BR No:	325/16.07.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

28/8/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike